

Astir Living & A2Dominion Group 156 West End Lane, West Hampstead

COMMUNITY WORKING GROUP MINUTES

Produced by Silver Zoom Virtual Meeting 4th April 2023 at 17:00 Astir Living & A2Dominion Group 156 West End Lane, Hampstead Community Working Group No. 29 Minutes Wednesday 4th April 2023 at 17:00



ATTENDEES

Local Resident (LR) Juliet Simmons (JS)

Cllr Sharon Hardwick (SH) London Borough of Camden (LBC)

London Borough of Camden Allen Gillespie (AG) Astir Living Limited (ALL) Rob Wyke (RW)

Astir Living Limited Chris McGovern (CM)

A2Dominion Group (A2D) Ian Rolt (IR)

Henry Construction Limited (HCL) Cian Lordan (CL)

Henry Construction Limited Maria Cunnea (MC)

Silver (Slv) Dillon Bourke (DB)

ACTION

1.0 **MATTERS ARISING**

1.1 Window Cleaning

Reference was made to previous minute item 1.1, with it being advised the window cleaning company suggested by Ian Ferrie in the previous period had been appointed, with their services having commenced.

Note

1.2 Lean-to Demolition Works

Reference was made to previous minute item 1.2, in relation to the remaining demolition works to the lean-to structure, with HCL to review and advise the scheduled date for demolition once known. This was advised as not anticipated to occur in the forthcoming period.

HCL

1.3 **MUGA** Improvements

It was advised that resurfacing works have been carried out to the MUGA with Cllr Rahman having made enquiries as to whether this concludes the works to this area. An update is to be circulated once a response is received.

LBC

1.4 Noisy Works & Reporting

Reference was made to previous minute item 1.4, in respect of noisy works and related reporting to LBC. It was advised that detailed noise reports had been circulated to the LRs for reference in the period, with the reporting protocols noted as improved - ALL (as Employer) now also receives breach notifications (on a onehour and ten-hour average breach basis) immediately upon occurrence.

Note

Note

JS advised dissatisfaction that there had been no consequence for data not having been submitted to LBC for a number of months. RW noted that concerns and advised that ALL were unaware that the data had not been submitted, due to this being carried out by a (now former) member of HCL. RW affirmed that ALL would now be monitoring to ensure that HCL carry out the necessary submissions, with

backdated reports now submitted for reference.

FM SLV CP002 1



It was advised that the noise monitor on the Lymington Road garden boundary was moved to #20 LR's garden wall on 21st March 2023. This has been approved by LBC's Environmental Department.

Note

It has been confirmed that the brick cutting machine is now contained within the West Block and confined within an acoustic enclosure.

Note

1.5 Tree Protection

Reference was made to previous minute item 1.5, with it being advised that tree protection is in place. No issues raised in the period.

Note

1.6 Road Cleanliness & Condition

Reference was made to previous minute item 1.6, with it being advised that the paving condition to the pavement has been remedied in the period where required. In addition, the crossover works have been completed in the period (including required improvement works).

Note

It was confirmed that the street working licence only allows for one site entrance (which is being adhered to).

Note

It was reaffirmed that any delivery vehicle servicing the site that drives down Lymington Road is barred from accessing the site, with corresponding photos and reports submitted to LBC's Enforcement Team when this occurs.

Note

1.7 External Lighting

Reference was made to previous minute item 2.1, where it was advised that the external lighting was being left on overnight, causing irritation to the LRs. It was advised that this had been actioned in the period by HCL, with no subsequent issues noted. However, as a result of this lighting being switched off, the site suffered a break in in the period. As such, 24-hour security is now in place.

Note

2.0 OPEN FORUM

2.1 Issues were noted in respect of vibration in the period, with HCL advising that this is likely due to the breaking out of concrete between the East and West Block to install underground drainage. It was estimated that this is approx. 40% complete, with these works to be included within the scheme weekly update. It was requested that these works are carried out in short bursts rather than sustained where possible.

HCL

The latest dust and vibration reports are too be appended to these minutes.

ALL

2.2 It was advised that the site would be closed on the following dates over the Easter break:

Note

- Friday 7th April 2023
- Monday 10th April 2023

FM SLV CP002 2



2.3 ALL reaffirmed their commitment to listening to the LR's concerns and seeking a HCL resolution where possible, with the members of the CWG encouraged to join the meetings frequently to discuss the issues. HCL to ensure the CWG is advertised in the next weekly bulletin.

3.0 **NEXT COMMUNITY WORKING GROUP**

3.1 3rd May 2023 at 17:00, to be held via Zoom, with a link to be sent accordingly. **HCL**

FM SLV CP002 3